

Estaca	Descrição	Progressiva	Norte	Este	Cota	Azimute
0	PI0	0,000	8.941.594,41	784.781,86	190,61	359°07'52"
0+6,000	PCV1	6,000	8.941.594,50	784.787,86	190,91	359°07'52"
1		20,000	8.941.594,71	784.801,86	191,70	359°07'52"
2		40,000	8.941.595,02	784.821,86	192,45	359°07'52"
3		60,000	8.941.595,32	784.841,85	192,91	359°07'52"
4		80,000	8.941.595,62	784.861,85	193,09	359°07'52"
5		100,000	8.941.595,93	784.881,85	192,93	359°07'52"
5+14,000	PTV1	114,000	8.941.596,14	784.895,85	192,71	359°07'52"
6		120,000	8.941.596,23	784.901,85	192,61	359°07'52"
6+19,800	PIV2	139,800	8.941.596,53	784.921,64	192,14	359°07'52"
7		140,000	8.941.596,53	784.921,84	192,13	359°07'52"
8		160,000	8.941.596,84	784.941,84	191,64	359°07'52"
9		180,000	8.941.597,14	784.961,84	191,13	359°07'52"
10		200,000	8.941.597,44	784.981,84	190,66	359°07'52"
11		220,000	8.941.597,75	785.001,84	190,11	359°07'52"
12		240,000	8.941.598,05	785.021,83	189,39	359°07'52"
13		260,000	8.941.598,35	785.041,83	188,93	359°07'52"
13+10,000	PCV4	270,000	8.941.598,51	785.051,83	188,50	359°07'52"
13+14,790	PI1	274,790	8.941.598,58	785.056,62	188,39	24°26'35"
14		280,000	8.941.594,60	785.059,98	188,29	49°45'18"
14+10,000	PTV4	290,000	8.941.586,97	785.066,45	188,22	49°45'18"
15		300,000	8.941.579,34	785.072,91	188,06	49°45'18"
16		320,000	8.941.564,07	785.085,83	187,73	49°45'18"
17		340,000	8.941.548,80	785.098,75	187,48	49°45'18"
17+10,000	PCV5	350,000	8.941.541,17	785.105,21	187,40	49°45'18"
18		360,000	8.941.533,54	785.111,67	187,33	49°45'18"
18+10,000	PTV5	370,000	8.941.525,90	785.118,13	187,33	49°45'18"
19		380,000	8.941.518,27	785.124,59	187,37	49°45'18"
20		400,000	8.941.503,01	785.137,51	187,50	49°45'18"
20+2,300	PI2	402,300	8.941.501,25	785.139,00	187,59	49°45'18"